



1461 Evanston Avenue, Muskegon, MI 49442
231-777-2681 • Fax 231-777-2506

Weekly Work Update

Project: 129 W. Ludington Ave

Week Ending: 9-22-2023

- Excavators got the site to grade and ready for footings to start next week
- 9-13-23 - The anchor bolts and embeds arrived

Work Planned for Week Ending 9-29-2023

- 9-25-23 - The rebar for the footings will arrive
- 9-25-23 – The foundation wall forms will arrive
- 9-25-23 – Start laying out for footings and forming the rest of the week