

December 20, 2023.

Weekly Progress Report

Project: **Cartier Park Bath House Renovation Project**
Cartier Park Campground
1254 N. Lakeshore Dr.
Ludington, MI. 49431

To: Mitch Foster, City Manager
Russ Soper, Park Superintendent
City of Ludington
400 S. Harrison St.
Ludington, MI 49431

From: Quinn Phelps, Design Engineer / Project Liaison
Aaron Wosek, AMEP Project Manger

CC: Kendra Thompson, Kendra R. Thompson Architects
Scott Stephens, Griffith Builders, Inc.

RE: 2023-11-28 Weekly Progress Report #2

The following is a concise weekly progress report for the Cartier Park Campground Bath House Renovation Project.

Spicer Group Contacts:

Quinn Phelps: 231-343-3523 quinn.phelps@spicergroup.com
Aaron Wosek: 231-645-5992 aaron.wosek@spicergroup.com

Note that a monthly Construction Progress Report for pay application review and overall project progress will also be submitted to the City of Ludington.

Weekly Update:

Week 12/18 – 12/22

- Installed the interior partition walls in the South Bath House
- Installed support columns for the south building overhang.
- Tied in the water and sewer to the South Bath House and anticipate completing tie ins for the North Bath House by the end of the week.
- Installed top plate on blocks for both Bath Houses and installed the outside LVLs for the South Building.
- Laying out plumbing work.

Upcoming Week 12-25 – 12-29

- Limited work to be done due to Hoildays

November 13, 2023
Page 2 of 2

- Installing Outside LVLs on North Bath House

END.