



1461 Evanston Avenue, Muskegon, MI 49442
231-777-2681 • Fax 231-777-2506

Weekly Work Update

Project: 129 W. Ludington Ave

Week Ending: 3-9-2024

- Finalize West Stairwell (as far as possible)
- Mobilize for Steel to Start

Work Planned for Week Ending 3-15-2024

- Start Setting Steel
- Full Closure of Rath Ave 3-4-2024 (Min 7 wks)